

☐ Accepted☐ Rejected☐ Entered**MARYLAND DEPARTMENT OF THE ENVIRONMENT**

Water Supply Program • Suite 450

1800 Washington Boulevard, Baltimore Maryland 21230-1708

Telephone (410)537-3706/Fax (410)537-3157

Surface Water / GWUDI Monthly Compliance Determination

PWS ID # 011-0008 Public Water System Name Oakland Water Dept Mo/Yr August/2026
 Plant # 2 Plant Name: Bradley Lane
 Begin Date: _____ End Date: _____ (enter if plant operated for part of the month)

Filtration type (95% turbidity limit / maximum turbidity limit)

☒ Conventional, Direct, or Alternative (0.3/1 NTU) ☐ D.E., cartridge, or slow sand (1/5 NTU) ☐ Other: _____
Filtration Treatment Performance

A. Combined Filter Effluent Turbidity Continuous turbidity monitoring? ☐ Yes ☒ No one reading every 120 minutes

(1) Number of turbidity readings required this month? 72 Number of turbidity readings taken? 72

Compliance with number of required turbidity readings? ☒ Yes ☐ No

(2) Number of readings that exceeded the maximum turbidity limit? 0 (see Filtration type above)

Highest Single Turbidity Reading 0.2 NTU

(3) Number of readings that exceeded 95% turbidity limit 0 (see Filtration type above)

% readings that exceeded 95% turbidity limit 0.0 %

Compliance with Treatment Technique for turbidity limit? ☒ Yes ☐ No

NOTE: If turbidity limits are exceeded or required samples are not collected, notify MDE as soon as possible.

Notification date (if applicable): NA

B. Individual Filter Effluent Turbidity Number of filters ☐ One ☒ Two ☐ Three or more

(1) Was each filter monitored continuously? ☒ Yes ☐ No (If "No", answer 2-7 based on combined filter readings.)

(2) Were measurements recorded every 15 minutes or more frequently? ☒ Yes ☐ No

(3) Was there a failure of continuously monitoring equipment? ☐ Yes ☒ No

(4) Was turbidity greater than 1.0 NTU in any two consecutive readings? ☐ Yes ☒ No

(5) Was turbidity greater than 0.5 NTU in two consecutive readings after on-line for more than 4 hours? ☐ Yes ☒ No

(6) Was turbidity greater than 1.0 NTU in two consecutive readings in three consecutive months? ☐ Yes ☒ No

(7) Was turbidity greater than 2.0 in two consecutive readings in two consecutive months? ☐ Yes ☒ No

NOTE: If the answer to question 2 in section B is "No", or the answer to any of questions 3, 4, 5, 6, or 7 in section B is "Yes",

notify MDE as soon as possible. Notification date (if applicable): NA

Superintendent's initials DK

SUBMIT THIS REPORT BY THE 10TH OF THE MONTH FOLLOWING THE REPORTING PERIOD.

Surface Water / GWUDI Monthly Compliance Determination

Disinfection type(s) ☒ Chlorine ☐ Chloramines ☐ UV ☐ Other:

Minimum required point-of-entry residual ☒ Free Chlorine = 0.2 mg/L ☐ Total Chlorine = 0.5 mg/L (Chloramines Only)

Minimum required distribution residual: ☒ Free Chlorine = 0.1 mg/L ☐ Total Chlorine = 0.5 mg/L (Chloramines Only)

Disinfection Treatment Performance

C. Entry Point Residual Disinfectant Concentration

Continuous residual disinfectant monitoring? ☐ Yes ☒ No one reading every 120 minutes

(1) Number of required residual disinfectant readings? 72 Number of residual disinfectant readings taken? 72

Compliance with residual disinfectant monitoring frequency requirements? ☒ Yes ☐ No

(2) Lowest single residual reading 1.2 mg/L

Number of readings under minimum required residual? 0

Compliance with minimum required residual disinfectant in all samples? ☒ Yes ☐ No

NOTE: If residual disinfectant drops below the required level or required samples are not collected, notify MDE as soon as possible.

Notification Date (if applicable) NA

D. Disinfectant CT (mg/L-min)

Required Giardia Lamblia log inactivation? ☒ 0.5 log (conventional, direct, alternative filtration) ☐ 1.0 log (D.E., cartridge, slow sand)

Was disinfection CT determined or verified every day during peak hourly flow? ☒ Yes ☐ No

Was CT sufficient every day for required Giardia log inactivation? ☒ Yes ☐ No If "No", attach memo with explanation.

Compliance with CT evaluation and achievement requirements? ☒ Yes ☐ No

E. Distribution System Disinfection Residual

(1) Number of residual disinfectant samples required? 32 Number of residual disinfectant samples taken? 39

Note: There should be one field free chlorine residual sample for each required bacteriological sample.

Compliance with residual disinfectant monitoring requirements? ☒ Yes ☐ No

(2) Number of readings with undetectable residual and no HPC or HPC > 500/ mL? 0

Percentage of readings with undetectable residual and no HPC or HPC > 500/mL? 0.00 %

Percentage of readings with undetectable residual and no HPC or HPC > 500/mL in previous month? 0.00 %

Percentage of readings with undetectable residual and HPC > 500/mL: <5% both this month and last month? ☐ Yes ☒ No

Comments:

I certify that I am familiar with the information contained in this report and that to the best of my knowledge, the information is true, complete, and accurate.

Superintendent's Name DEAN KEEFER Certification # 4596 Expiration Date 9/1/2027

Superintendent's signature: DEAN KEEFER Phone: 3013343836 Date 9/3/2026

SURFACE WATER/GWUDI FILTRATION PLANT MONTHLY OPERATING REPORT

Superintendent (Initials) DK

Mo/Yr Aug-26

PWSID #: 011-0008

Public Water System Name: Oakland Water Dept

Plant Number and Name: 2 Bradley Lane

GENERAL			RAW WATER				CHEMICAL ADDITION														
Date	Rain (inches or Y/N)	Hours in Service	pH	Turbidity	Alk	Iron	Coagulant		Polymer		Lime		Fluoride		Other		Pre-Chlorine		Post-Chlorine		
				NTU	mg/L	mg/L	#/d	mg/L	#/d	mg/L	#/d	mg/L	#/d	gal	#/d	mg/L	#/d	mg/L	#/d	mg/L	
1	RAN BROADFORD PLANT																				
2	RAN BROADFORD PLANT																				
3	Y	2.8	6.8	15.00	21	0.80	17	37.0	0	0.5			3	gal					3	6.5	
4	N	3.0	6.9	13.00	19		17	37.0	0	0.5			5	gal					2	4.2	
5	N	4.3	7.0	7.00	24		25	37.0	0	0.5			5	gal					2	2.1	
6	N	9.8	7.0	6.00	24		59	37.0	1	0.5			12	gal					5	2.8	
7	N	12.3	7.4	5.00	26		74	37.0	0	0.5			15	gal					4	2.0	
8	RAN BROADFORD PLANT																				
9	RAN BROADFORD PLANT																				
10	N	2.0	6.9	4.00	23	0.70	11	37.0	0	0.5			2	gal					2	6.7	
11	Y	1.8	7.0	7.00	26		10	37.0	0	0.5			2	gal					1	3.7	
12	N	2.3	7.0	10.00	26		13	37.0	0	0.5			3	gal					1	2.8	
13	N	2.3	6.9	21.00	25		13	37.0	0	0.5			3	gal					2	5.6	
14	N	2.0	6.9	14.00	25		11	37.0	0	0.5			3	gal					2	6.5	
15	RAN BROADFORD PLANT																				
16	RAN BROADFORD PLANT																				
17	Y	2.0	6.8	8.00	24	0.70	12	37.0	0	0.5			1	gal					2	6.1	
18	N	2.0	7.1	50.00	26		11	37.0	0	0.5			3	gal					1	3.1	
19	Y	2.3	6.9	38.00	26		13	37.0	0	0.5			3	gal					1	2.8	
20	N	2.3	6.8	27.00	26		12	37.0	0	0.5			3	gal					2	5.7	
21	N	2.3	6.9	8.00	23		12	37.0	0	0.5			2	gal					1	2.9	
22	RAN BROADFORD PLANT																				
23	RAN BROADFORD PLANT																				
24	N	2.3	6.8	21.00	23	1.00	13	37.0	0	0.5			2	gal					2	5.4	
25	N	2.5	6.9	21.00	22		15	37.0	0	0.5			2	gal					1	2.4	
26	N	2.5	6.9	16.00	20		14	37.0	0	0.5			4	gal					2	5.0	
27	N	2.5	7.1	10.00	17		14	37.0	0	0.5			3	gal					1	2.5	
28	N	2.8	6.8	10.00	19		16	37.0	0	0.5			3	gal					1	2.2	
29	RAN BROADFORD PLANT																				
30	RAN BROADFORD PLANT																				
31	N	2.8	6.7	15.00	21	1.00	16	37.0	0	0.5			3	gal					1	2.2	
TOTAL	0.0	68.3					0.0	398		5		0	82		0		0		38		
MIN	0.0	1.8	6.7	4.0	17	0.70	0.0	10	37.0	0	0.5	0	0.0	1	0.0	0	0.0	0	0.0	1	2.0
MAX	0.0	12.3	7.4	50.0	26	1.00	0.0	74	37.0	1	0.5	0	0.0	15	0.0	0	0.0	0	0.0	5	6.7
AVG.	#DIV/0!	3.3	6.9	15.5	23	0.84	#DIV/0!	19	37.0	0	0.5	#DIV/0!	#DIV/0!	4	#DIV/0!	#DIV/0!	#DIV/0!	#DIV/0!	#DIV/0!	2	4.0

SURFACE WATER/GWUDI FILTRATION PLANT MONTHLY OPERATING REPORT

Superintendent (Initials) DK

Mo/Yr Aug-26

PWSID # 011-0008

SYSTEM NAME Oakland Water Dept

PLANT NUMBER AND NAME: 2 Bradley Lane

Turbidity Readings From (Check one): ☐ Combined filter effluent turbidimeter ☐ Individual filter(s) effluent (weighted average if > one filter) ☒ clear well effluent ☐ Other: _____

		FINISHED WATER						FINISHED WATER TURBIDITY						DISTRIBUTION (any and all samples)			FLOW DATA			
Date	Max Settled Turb NTU	pH	Total Alk. mg/L	Fluoro. mg/L	Iron mg/L	Cl ₂ -Point of Entry		avg NTU	max NTU	Number of Readings Taken			Cl ₂ Residual (mg/L)			Raw water MGD	Finished MGD Water	Backwash Water		
						Number of Readings	Minimum Residual mg/L			Total	≤0.3 NTU	>1 NTU	min	max	avg			MGD	%Total Flow	
1	RAN BROADFORD PLANT												0.43	0.78	0.61					
2	RAN BROADFORD PLANT													0.51						
3	0.3	7.6	46	0.63	0	3	1.20	0.13	0.14	3	3	0	0.40	0.69	0.55	55000.000	55000.000			
4	0.3	7.27	44	0.66		3	1.20	0.13	0.14	3	3	0	0.55	1.54	1.05	76000.000	58000.000	18000.000	23.0%	
5	0.3	7.35	38	0.49		4	1.30	0.14	0.14	4	4	0		0.44		84000.000	84000.000			
6	0.2	7.39	40	0.54		7	1.20	0.12	0.15	7	7	0		0.78		193000.000	193000.000			
7	0.4	7.66	44	0.43		7	1.30	0.12	0.14	7	7	0		0.53		243000.000	243000.000			
8	RAN BROADFORD PLANT													0.73						
9	RAN BROADFORD PLANT													0.66						
10	0.2	7.82	43	0.3	0	3	1.20	0.12	0.14	3	3	0	0.48	0.59	0.54	36000.000	36000.000			
11	0.4	7.5	49	0.35		3	1.20	0.19	0.2	3	3	0		0.61		51000.000	33000.000	18000.000	35.0%	
12	0.4	7.85	47	0.34		3	1.20	0.14	0.16	3	3	0		0.49		43000.000	43000.000			
13	0.3	7.5	49	0.32		3	1.20	0.15	0.16	3	3	0		0.67		43000.000	43000.000			
14	0.3	7.47	45	0.3		3	1.20	0.15	0.17	3	3	0		0.41		38000.000	38000.000			
15	RAN BROADFORD PLANT													1.12						
16	RAN BROADFORD PLANT													0.71						
17	0.3	7.32	47	0.25	0.1	3	1.20	0.17	0.18	3	3	0	0.70	0.85	0.78	40000.000	40000.000			
18	0.3	7.32	46	0.22		3	1.20	0.15	0.17	3	3	0		0.58		57000.000	39000.000	18000.000	31.0%	
19	0.4	7.3	48	0.25		3	1.20	0.17	0.18	3	3	0	0.38	1.31	0.85	44000.000	44000.000			
20	0.4	7.25	46	0.27		3	1.20	0.16	0.19	3	3	0		0.43		42000.000	42000.000			
21	0.2	7.3	47	0.35		3	1.20	0.17	0.18	3	3	0		1.21		42000.000	42000.000			
22	RAN BROADFORD PLANT													0.62						
23	RAN BROADFORD PLANT												0.38	0.71	0.55					
24	0.4	7.3	32	0.37	0.1	3	1.20	0.17	0.18	3	3	0		0.46		45000.000	45000.000			
25	0.4	7.35	49	0.4		3	1.20	0.15	0.17	3	3	0		0.61		51000.000	51000.000			
26	0.4	7.25	45	0.41		3	1.20	0.15	0.16	3	3	0		0.40		67000.000	49000.000	18000.000	26.0%	
27	0.3	7.35	43	0.42		3	1.30	0.14	0.15	3	3	0		0.86		49000.000	49000.000			
28	0.3	7.4	41	0.47		3	1.30	0.14	0.15	3	3	0		0.35		55000.000	55000.000			
29	RAN BROADFORD PLANT													0.72						
30	RAN BROADFORD PLANT													0.53						
31	0.3	7.3	41	0.5	0	3	1.20	0.17	0.19	3	3	0	0.35	0.89	0.62	54000.000	54000.000			
TOTAL						72				72	72	0				1408000.000	1336000.000	72000.000		
MIN	0.2	7.3	32.0	0.2	0.0	3	1.20						0.35			36000.000	33000.000	18000.000	23.0%	
MAX	0.4	7.9	49.0	0.7	0.1	7			0.2					1.54		243000.000	243000.000	18000.000	35.0%	
AVG.	0.3	7.4	44.3	0.4	0.0	3		0.1						0.69		67047.619	63619.048	18428.568	28.8%	

Comments: _____

SURFACE WATER/GWUDI FILTRATION PLANT MONTHLY OPERATING REPORT

Superintendent (Initials) _____

Mo/Yr Aug-26

PWSID # 011-0008

Public Water System Name: Oakland Water Dept

Plant Number and Name: 2 Bradley Lane

PERFORMANCE DATA **INDIVIDUAL FILTER TURBIDITY**

☒ continuous monitoring ☐ continuous monitoring and grab samples

Date	Filter No. 1	Filter No. 2	Filter No. 3	Filter No. 4	Filter No. 5	Filter No. 6	Filter No. 7	Filter No. 8	Filter No. 9	Filter No. 10	Filter No. 11	Filter No. 12	Filter No. 13	Filter No. 14
	Max turb (NTU)	Max turb (NTU)	Max turb (NTU)	Max turb (NTU)	Max turb (NTU)	Max turb (NTU)	Max turb (NTU)	Max turb (NTU)	Max turb (NTU)	Max turb (NTU)	Max turb (NTU)	Max turb (NTU)	Max turb (NTU)	Max turb (NTU)
1	RAN BROADFORD PLANT													
2	RAN BROADFORD PLANT													
3	0.1	0.13												
4	0.09	0.14												
5	0.06	0.1												
6	0.09	0.11												
7	0.08	0.11												
8	RAN BROADFORD PLANT													
9	RAN BROADFORD PLANT													
10	0.08	0.12												
11	0.11	0.12												
12	0.11	0.09												
13	0.1	0.12												
14	0.1	0.15												
15	RAN BROADFORD PLANT													
16	RAN BROADFORD PLANT													
17	0.1	0.14												
18	0.1	0.12												
19	0.1	0.12												
20	0.1	0.12												
21	0.1	0.12												
22	RAN BROADFORD PLANT													
23	RAN BROADFORD PLANT													
24	0.1	0.14												
25	0.1	0.14												
26	0.11	0.13												
27	0.1	0.12												
28	0.11	0.13												
29	RAN BROADFORD PLANT													
30	RAN BROADFORD PLANT													
31	0.11	0.12												
MAX	0.11	0.15	0	0	0	0	0	0	0	0	0	0	0	0
Average	0.097619048	0.123333333	#DIV/0!	#DIV/0!	#DIV/0!	#DIV/0!	#DIV/0!	#DIV/0!	#DIV/0!	#DIV/0!	#DIV/0!	#DIV/0!	#DIV/0!	#DIV/0!

Comments: _____

SURFACE WATER/GWUDI FILTRATION PLANT MONTHLY OPERATING REPORT

Superintendent (Initials) DK

PWSID #: 11-0008

Public Water System Name: Oakland Water Dept.

Plant Number and Name: 2 Bradley Lane

Mo/Yr 8/26

GENERAL			RAW WATER				CHEMICAL ADDITION													
Data	Rain (Inches or Y/N)	Hours In Service	pH	Turbidity	Alk	Iron	Coagulant		Polymer		Lime		Fluoride		Other		Pre-Chlorine		Post-Chlorine	
				NTU	mg/L	mg/L	#/d	mg/L	#/d	mg/L	#/d	mg/L	#/d	GAL	#/d	mg/L	#/d	mg/L	#/d	mg/L
1	Ran Bradford Plant																			
2	"			11																
3	Y	2.75	6.80	15	21	.8														
4	N	3.00	6.90	13	19			17	37	.23	.5			3	GAL				3	6.51
5	N	4.25	6.98	7	24			25	37	.35	.5			5	GAL				2.0	4.16
6	N	7.75	7.00	6	24			59	37	.80	.5			5	GAL				1.5	2.14
7	N	12.25	7.35	5	26			74	37	1.0	.5			12	GAL				4.5	2.79
8	Ran Bradford Plant													15	GAL				4.0	1.98
9	"			"																
10	N	2.00	6.90	4	23	.7		11	37	.15	.5			2	GAL				2.0	6.67
11	Y	1.75	7.00	7	26			10	37	.13	.5			2	GAL				1.0	3.70
12	N	2.25	7.00	10	26			13	37	.18	.5			3	GAL				1.0	2.78
13	N	2.25	6.90	21	25			13	37	.18	.5			3	GAL				2.0	5.25
14	N	2.00	6.90	14	25			11	37	.15	.5			3	GAL				2.0	6.45
15	Ran Bradford Plant																			
16	"			"																
17	Y	2.00	6.75	8	24	.7		12	37	.16	.5			1	GAL				2.0	6.06
18	N	2.00	7.10	50	26			11	37	.16	.5			3	GAL				1.0	3.12
19	N	2.25	6.90	38	26			13	37	.18	.5			3	GAL				1.0	2.77
20	N	2.25	6.80	27	26			12	37	.17	.5			3	GAL				2.0	5.71
21	N	2.25	6.90	8	23			12	37	.17	.5			2	GAL				1.0	2.85
22	Ran Bradford Plant																			
23	"			"																
24	N	2.25	6.80	21	23	1.0		13	37	.18	.5			2	GAL				2.0	5.40
25	N	2.50	6.90	21	22			15	37	.21	.5			2	GAL				1.0	2.38
26	N	2.50	6.90	16	20			14	37	.20	.5			4	GAL				2.0	5.00
27	N	2.50	7.10	10	17			14	37	.20	.5			3	GAL				1.0	2.50
28	N	2.75	6.80	10	19			16	37	.22	.5			3	GAL				1.0	2.22
29	Ran Bradford Plant																			
30	"																			
31	N	2.75	6.70	15	21	1.0		16	37	.22	.5			3	GAL				1.0	2.22
TOTAL		68.25	145.38	326	486	4.20		398	777	5.48	10.50			82					38	82.96
MIN		1.75	6.75	4	17	.7		10	37	.13	.5			1					1.0	1.98
MAX		12.25	7.35	50	26	1.		74	37	1.0	.5			15					4.5	6.67
AVG.		3.25	6.90	15.5	23	.8		18	37	.26	.5			3					1.8	3.95

SURFACE WATER/GWUDI FILTRATION PLANT MONTHLY OPERATING REPORT

Superintendent (Initials) D.K.

PWSID # 11-0008

SYSTEM NAME

Oakland Water Dept.

Mo/Yr

8/26

PLANT NUMBER AND NAME:

2 Brady Lane

Turbidity Readings From (Check one): ☒ Combined filter effluent to filter

☐ Combined filter effluent to filter

☒ Combined filter effluent

☐ Other

FINISHED WATER								FINISHED WATER TURBIDITY					DISTRIBUTION (any and all samples)			FLOW DATA			
Date	Max Settled Turb. NTU	pH	Total Alk. mg/L	Fluor. mg/L	Iron mg/L	Cl ₂ Point of Entry		avg NTU	max NTU	Number of Readings Taken			Cl ₂ Residual (mg/L)			Raw water MGD	Finished MGD Water	Backwash Water	
						Number of Readings	Minimum Residual mg/L			Total	≤0.8 NTU	>1 NTU	min	max	avg			• MGD	% Total Flow
1	Ran Bradford Plant												.43	.78	.61				
2	"													.51					
3	.3	7.50	46	.63	0	3	1.20	.13	.14	3	3	0	.40	.69	.55	55,000	55,000		
4	.3	7.27	44	.66		3	1.20	.13	.14	3	3	0	.55	1.54	1.05	76,000	58,000	18,000	23%
5	.3	7.35	38	.49		4	1.30	.14	.14	4	4	0		.44		84,000	84,000		
6	.2	7.39	40	.54		7	1.20	.12	.15	7	7	0		.78		193,000	193,000		
7	.4	7.66	44	.43		7	1.30	.12	.14	7	7	0		.53		243,000	243,000		
8	Ran Bradford Plant													.73					
9	"													.66					
10	.2	7.82	43	.30	0	3	1.20	.12	.14	3	3	0	.48	.59	.54	36,000	36,000		
11	.4	7.50	49	.35		3	1.20	.19	.20	3	3	0		.61		51,000	33,000	18,000	35%
12	.4	7.85	47	.34		3	1.20	.14	.16	3	3	0		.49		43,000	43,000		
13	.3	7.50	49	.32		3	1.2	.15	.16	3	3	0		.67		43,000	43,000		
14	.3	7.47	45	.30		3	1.2	.15	.17	3	3	0		.41		38,000	38,000		
15	Ran Bradford Plant													1.12					
16	"													.71					
17	.3	7.32	47	.25	.1	3	1.2	.17	.18	3	3	0	.70	.85	.78	40,000	40,000		
18	.3	7.32	46	.22		3	1.2	.15	.17	3	3	0		.58		57,000	39,000	18,000	31%
19	.4	7.30	48	.25		3	1.2	.17	.18	3	3	0	.38	1.31	.85	44,000	44,000		
20	.4	7.25	46	.27		3	1.2	.16	.19	3	3	0		.43		42,000	42,000		
21	.2	7.30	47	.35		3	1.2	.17	.18	3	3	0		1.21		42,000	42,000		
22	Ran Bradford Plant													.62					
23	"												.38	.71	.55				
24	.4	7.30	32	.37	.1	3	1.2	.17	.18	3	3	0		.46		45,000	45,000		
25	.4	7.35	49	.40		3	1.2	.15	.17	3	3	0		.61		51,000	51,000		
26	.4	7.25	45	.41		3	1.2	.15	.16	3	3	0		.40		67,000	49,000	18,000	26%
27	.3	7.35	43	.42		3	1.3	.14	.15	3	3	0		.86		49,000	49,000		
28	.3	7.40	41	.47		3	1.3	.14	.15	3	3	0		.35		55,000	55,000		
29	Ran Bradford Plant													.72					
30	"													.53					
31	.3	7.30	41	.50	0	3	1.2	.17	.19	3	3	0	.35	.89	.62	54,000	54,000		
TOTAL	5.72	155.75	930	8.27	.2	72	25.6	3.13	3.44	72	72	0	3.67	21.79	4.94	1408,000	1336,000	72,000	115
MIN	.2	7.25	32	.22	.1	3	1.20	.12	.14	3	3	0	.35	.35	.54	36,000	33,000	18,000	23
MAX	.4	7.85	49	.66	.1	7	1.30	.19	.20	7	7	0	.70	1.54	1.05	243,000	243,000	18,000	35
AVG	.27	7.40	44	.39	.04	3	1.20	.14	.16	3	3	0	.46	.70	.62	67,000	63,000	18,000	28

SURFACE WATER/GWUDI FILTRATION PLANT MONTHLY OPERATING REPORT

Superintendent (Initials) P.K

Mo/Yr 8/26

PWSID # 11-0008

Public Water System Name: Oakland Water Dept.

Plant Number and Name: 2 Bradley Lane

PERFORMANCE DATA **INDIVIDUAL FILTER TURBIDITY**

☒ Continuous monitoring ☐ Continuous monitoring and grab samples

Date	Filter No. 1	Filter No. 2	Filter No. 3	Filter No. 4	Filter No. 5	Filter No. 6	Filter No. 7	Filter No. 8	Filter No. 9	Filter No. 10	Filter No. 11	Filter No. 12	Filter No. 13	Filter No. 14
	Max turb (NTU)	Max turb (NTU)	Max turb (NTU)	Max turb (NTU)	Max turb (NTU)	Max turb (NTU)	Max turb (NTU)	Max turb (NTU)	Max turb (NTU)	Max turb (NTU)	Max turb (NTU)	Max turb (NTU)	Max turb (NTU)	Max turb (NTU)
1	Ran Bradford Plant													
2	"													
3	.10	.13												
4	.09	.14												
5	.06	.10												
6	.09	.11												
7	.08	.11												
8	Ran Bradford Plant													
9	"													
10	.08	.12												
11	.11	.12												
12	.11	.09												
13	.10	.12												
14	.10	.15												
15	Ran Bradford Plant													
16	"													
17	.10	.14												
18	.10	.12												
19	.10	.12												
20	.10	.12												
21	.10	.12												
22	Ran Bradford Plant													
23	"													
24	.10	.14												
25	.10	.14												
26	.11	.13												
27	.10	.12												
28	.11	.13												
29	Ran Bradford Plant													
30	"													
31	.11	.12												
MAX	.11	.15												
Average	.10	.12												

Comments: _____